PROJECT HIGHLIGHTS

Cypress Bayou Tributary

LA 148 over Cypress Bayou
Jackson Parish, Louisiana

PRECAST BRIDGE PRODUCTION

PROJECT TEAM

OWNER:
Office of Louisiana Highway Construction

CONTRACTOR:
Boh Bros.

ENGINEER:
Volkert, Inc.

TECHNICAL DESCRIPTION:
PRODUCT:
Premier Concrete Products first bridge production consisting of LADOTD Precast Deck Panels and Caps









PROJECT DESCRIPTION:

This project was about replacing an old bridge at LA 148 over the Cypress Bayou Tributary. This bridge consisted of 3-20' long precast deck panels, 24' wide with precast caps and steel pipe piles which was designed by Volkert inc. Consulting firm and constructed by Boh Bros. Construction company. Premier Concrete Products fabricated all precast panels and caps and transported them to the job site where the contractor erected the caps over the piles and subsequently installed the panels before completing the project by casting the approach slabs in place. This was an overall successful project considering that it was the first of its kind for us.

CHALLENGES: The geometric complications of caps incorporating transverse and longitudinal slopes on their tops provided additional challenge in casting them. Also, the abutment caps required casting Wingwalls which had to be cast as a secondary pour resulting in delaying the on-time delivery due to the required wait time to achieve the concrete strength prior to the shipment.

INNOVATION:

We worked diligently to minimize delays through communications with the LADOTD inspectors and with their collaborative efforts to provide us with a conditional acceptance so that one of our caps can be shipped as soon as possible to avoid delays.

PREMIER CONCRETE PRODUCTS